

PENNICHUCK WATER WORKS

Sample Site Location	Date Collected	Date Results Received	PFOA Results (ppt)	PFOS Results (ppt)	PFOA + PFOS Results (ppt)
WTP-Lab Finished Water Tap	7/16/2014	n/a	< 20	< 40	< 20
WTP-Lab Finished Water Tap	10/15/2014	n/a	< 20	< 40	< 20
WTP-Lab Finished Water Tap	1/12/2015	n/a	< 20	< 40	< 20
WTP-Lab Finished Water Tap	4/17/2015	n/a	< 20	< 40	< 20
WTP-Lab Finished Water Tap	3/16/2016	3/20/2016	3.00	<40	3.0
Harris Pond- Lab Tap	3/16/2016	3/20/2016	9.00	<40	9.0
Merrimack River- Intake Station	3/17/2016	4/14/2016	2.10	< 4.4	2.1
WTP-Lab Finished Water Tap	4/13/2016	5/11/2016	5.80	8.40	14.2
WTP-Lab Finished Water Tap	5/19/2016	5/27/2016	< 2	< 4	< 4
WTP-Lab Finished Water Tap	5/19/2016	6/27/2016	2.60	< 4.6	2.6
WTP-Lab Finished Water Tap	5/19/2016	5/27/2016	4.00	< 4	4.0
WTP-Lab Finished Water Tap	6/15/2016	6/24/2016	2.00	< 4	2.0
WTP-Lab Finished Water Tap	7/12/2016	7/21/2016	3.00	< 4	3.0
WTP-Lab Finished Water Tap	1/17/2017	1/25/2017	7.00	< 4	7.0
WTP-Lab Finished Water Tap	4/11/2017	4/24/2017	6.00	< 4	6.0
WTP-Lab Finished Water Tap	7/10/2017	8/2/2017	12.7	2.1	14.8
WTP-Lab Finished Water Tap	10/3/2017	10/24/2017	9.35	<1.78	9.4
WTP-Lab Finished Water Tap	1/4/2018	1/24/2018	13.50	1.94	15.4
WTP-Lab Raw Water Tap	1/4/2018	1/24/2018	17.60	3.31	20.9
Holt Pond Dam-Raw Water	1/4/2018	1/24/2018	22.30	3.68	26.0
WTP-Lab Finished Water Tap	2/23/2018	3/12/2018	12.20	2.02	14.2
WTP-Lab Raw Water Tap	2/23/2018	3/12/2018	13.60	2.86	16.5
Holt Pond Dam-Raw Water	2/23/2018	3/12/2018	12.00	2.46	14.5
WTP-Lab Finished Water Tap	3/20/2018	4/6/2018	8.46	<1.78	8.5
Holt Pond Dam-Raw Water	3/20/2018	4/6/2018	10.30	2.22	12.5
WTP-Lab Raw Water Tap	3/20/2018	4/6/2018	6.67	3.43	10.1
WTP-Lab Finished Water Tap	4/9/2018	4/20/2018	9.71	1.94	11.7
Holt Pond Dam-Raw Water	4/9/2018	4/20/2018	13.60	3.60	17.2
WTP-Lab Raw Water Tap	4/9/2018	4/20/2018	10.10	2.35	12.5
WTP-Lab Finished Water Tap	5/7/2018	5/21/2018	9.82	2.67	12.5
Holt Pond Dam-Raw Water	5/7/2018	5/21/2018	15.50	4.27	19.8
WTP-Lab Raw Water Tap	5/7/2018	5/21/2018	10.90	3.65	14.6
Holt Pond Dam-Raw Water	6/14/2018	7/6/2018	19.10	7.73	26.8

WTP-Lab Raw Water Tap	6/14/2018	7/6/2018	17.20	4.98	22.2
WTP-Lab Finished Water Tap	6/14/2018	7/6/2018	15.00	3.18	18.2
Merrimack River- Intake Station	6/14/2018	7/6/2018	4.28	1.81	6.1
Holt Pond Dam-Raw Water	7/10/2018	7/30/2018	28.40	11.30	39.7
WTP-Lab Raw Water Tap	7/10/2018	7/30/2018	12.30	4.83	17.1
WTP-Lab Finished Water Tap	7/10/2018	7/30/2018	16.60	4.29	20.9
Merrimack River- Intake Station	7/10/2018	7/30/2018	3.96	<1.78	4.0
Holt Pond Dam-Raw Water	8/14/2018	9/11/2018	30.10	6.69	36.8
Merrimack River- Intake Station	8/14/2018	9/11/2018	3.89	1.92	5.8
WTP-Lab Raw Water Tap	8/14/2018	9/11/2018	13.10	6.13	19.2
WTP-Lab Finished Water Tap	8/14/2018	9/11/2018	15.90	3.41	19.3
Holt Pond	10/1/2018	10/11/2018	14.80	3.5	18.34
Holt Pond	10/1/2018	10/11/2018	15.80	2.4	18.20
Merrimack River- Intake Station	10/1/2018	10/11/2018	3.59	<1.78	3.59
Merrimack River- Intake Station	10/1/2018	10/11/2018	3.92	<1.82	3.92
WTP-Lab Raw Water Tap	10/1/2018	10/11/2018	18.20	4.2	22.40
WTP-Lab Finished Water Tap	10/1/2018	10/11/2018	13.60	2.8	16.43
Holt Pond	11/27/2018	12/13/2018	12.70	3.2	15.90
Holt Pond	11/27/2018	12/13/2018	13.60	6.6	17.20
Merrimack River- Intake Station	11/27/2018	12/13/2018	4.84	<1.80	4.84
Merrimack River- Intake Station	11/27/2018	12/13/2018	4.98	<1.78	4.98
WTP-Lab Raw Water Tap	11/27/2018	12/13/2018	13.20	2.6	15.8
WTP-Lab Finished Water Tap	11/27/2018	12/13/2018	12.20	<1.78	12.2
Holt Pond	12/26/2018	1/10/2019	13.60	2.7	16.3
Merrimack River- Intake Station	12/26/2018	1/10/2019	2.11	<1.84	2.11
WTP-Lab Raw Water Tap	12/26/2018	1/10/2019	13.70	2.0	15.7
WTP-Lab Finished Water Tap	12/26/2018	1/10/2019	11.30	<1.77	11.3
Holt Pond	1/8/2019	1/25/2019	14.90	3.0	17.9
Merrimack River- Intake Station	1/8/2019	1/25/2019	3.02	<1.84	3.02
WTP-Lab Raw Water Tap	1/8/2019	1/25/2019	13.60	3.1	25.58
WTP-Lab Finished Water Tap	1/8/2019	1/25/2019	11.70	2.0	13.7